

# MAIN STREET HIGH SIDE PROJECT UPDATES



## Welcome to the Main Street High Side Project Newsletter!

The goal of this newsletter is to keep our community informed about the progress of the Main Street High Side Project. This newsletter will include regular construction updates, answers to frequently asked questions and provide important contacts for those desiring more information.

[VISIT THE HIGH SIDE PROJECT WEBSITE](#)



## What is the High Side Project?

The Main Street High Side Project is a City of Winchester project to make improvements on Main Street between Broadway Street and Lexington Avenue.

The Main Street High Side Project represents a transformative investment in the heart of Downtown Winchester. By revitalizing infrastructure, enhancing pedestrian safety and improving accessibility, this project strengthens the historic charm and economic vitality of the Main Street corridor.

The improvements support local businesses by creating a more inviting and walkable environment, encouraging increased foot traffic and tourism. Additionally, upgraded ramps and sidewalks will contribute to a safer, more attractive public realm for residents and visitors.

---

## NEW PROJECT NOTES

### Final touches will bring to life new look on Main

Activity on the Main Street High Side Project may appear lighter, but that's because much of the work has already been completed.

Crew will now shift focus to final details such as installing handrails, completing landscaping, and finishing remaining concrete work.

The primary area of attention for concrete work is between Cleveland Avenue and Broadway Street on the Low Side. Additional tasks include in-filling, preparing the paver base, and completing work on the ramp at Lexington Avenue on the High Side.

Arrow Electric has been on site resetting decorative light poles, running wiring, and preparing to restore streetlights along this section of Main Street.

As the project nears completion, you will also begin to see new planters and benches installed, complementing the landscaping efforts.

One of the final steps will be milling and repaving the roadway from Broadway Street to Lexington Avenue.

To finish, the Allen Company will ensure a thorough post-construction clean.

Substantial completion is set for Nov. 1. Work is steadily progressing, and the project remains on schedule.

---

### Have a question?

Use the button below to access a form to ask questions about the project. Someone will contact you to provide more information.

[SUBMIT A QUESTION](#)

---

### Need more information?

Do you desire more information or have concerns about the project? Contact City Manager Bruce Manley at [bmanley@winchesterky.com](mailto:bmanley@winchesterky.com).

Are you a downtown business or property owner who desires an in-person

meeting to discuss the project? Contact Whitney Leggett, director of strategic communications and downtown development, at [wleggett@winchesterky.com](mailto:wleggett@winchesterky.com).

City of Winchester | 32 Wall Street or PO Box 40 | Winchester, KY 40391 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!